




MOODY METHODIST CHURCH

2021 MOODY STEEPLE CLADDING REPAIRS

WEEKLY FIELD REPORT NO. 22

WEEK OF 6/14/2021

Weekly Weather



Date: Monday, June 14, 2021

| | | | |
|-------------|---|------------------------------|-------|
| On Site: | Coltzer Company, LLC RB Hash | Temperature – Low/High (°F): | 81/93 |
| | | Rain (Total Inches): | 0.02" |
| | | Max Wind Speed(mph): | 7 |
| Field Note: | Comments & Photographs: | | |
| 06 14-01 | RB Hash installs more copper cladding of the crown of the top of the steeple. Water proof membrane is installed on the newly installed marine grade plywood. (see photo01-02) | | |





Photo01: Copper Flashing Installed on Steel Structure Edge



Photo02: Copper Flashing Installed on Steel Structure Edge

Date: Tuesday, June 15, 2021

On Site: Coltzer Company, LLC
RB Hash

Temperature – Low/High (°F): 81/91
Rain (Total Inches): 0.02
Max Wind Speed(mph): 16 NNE

Field Note: **Comments & Photographs:**

06 15-01 *Coltzer Company, LLC* was onsite to observe steeple repair progress.

06 15-02 *RB Hash* installs copper panels on base of the needle. Water proof membrane is installed on the newly installed marine grade plywood. (*see photo03-04*)




Photo03: New Copper Panels Installed on Base of Needle



Photo04: New Copper Panels Installed on Base of Needle

Date: Wednesday, June 16, 2021

| | | | |
|-------------|---|------------------------------|--------|
| On Site: | Coltzer Company, LLC | Temperature – Low/High (°F): | 79/93 |
| | RB Hash | Rain (Total Inches): | 0.02 |
| | | Max Wind Speed(mph): | 11 ESE |
| Field Note: | Comments & Photographs: | | |
| 06 16-01 | <i>Coltzer Company, LLC</i> on site to observe steeple repairs progress. | | |
| 06 16-02 | <i>RB Hash</i> installs more copper cladding at the base of the needle. Water proof membrane is installed on the newly installed marine grade plywood. (see photo05-10) | | |



Photo05: New Copper Panels Installed on Base of Needle




Photo06: New Copper Panels Installed on Base of Needle



Photo07: New Copper Panels Installed on Base of Needle



Photo08: New Copper Panels Installed on Base of Needle



Photo09: New Copper Panels Installed on Base of Needle



Photo10: Overview of the Steeple

Date: Thursday, June 17, 2021

| | | | |
|-----------------|----------------------|-------------------------------------|--------|
| On Site: | Coltzer Company, LLC | Temperature – Low/High (°F): | 82/91 |
| | RB Hash | Rain (Total Inches): | 0.02" |
| | | Max Wind Speed(mph): | 12 ENE |

Field Note: **Comments & Photographs:**

06 17-01 *Coltzer Company, LLC* was onsite to observe steeple repair progress.

06 17-02 *RB Hash* completes tie-in of new copper panels to the existing copper and installs stainless steel fastener clips. *(see photo11-16)*



Photo11: New Copper and Stainless Steel Clips Installed



Photo12: Completed Copper on North Side of Needle



Photo13: Completed Copper View of Needle



Photo14: Completed Copper View of Needle




Photo15: Completed Copper View of Needle




Photo16: Stainless Steel Fastener Clips Installed

Date: Friday, June 18, 2021

| | | | |
|--------------------|---|-------------------------------------|--------|
| On Site: | Coltzer Company, LLC RB Hash | Temperature – Low/High (°F): | 81/91 |
| | | Rain (Total Inches): | 0.00" |
| | | Max Wind Speed(mph): | 13 NNE |
| Field Note: | Comments & Photographs: | | |
| 06 18-01 | <i>Coltzer Company, LLC</i> was onsite to observe steeple repair progress. | | |
| 06 1-02 | <i>RB Hash</i> completes tie-in on existing copper and new copper. Scope of work for this project has been completed. <i>(see photo17-19)</i> | | |



Photo17: Overview of Completed Work



Photo18: Overview of Completed Work



Photo19: Overview of Completed Work

DISTRIBUTION LIST

| NAME | REPRESENTING | PHONE NUMBER | E-MAIL |
|---------------|--------------------------|--------------|--|
| Bill Coltzer | Coltzer Company, LLC | 409-740-0090 | bcoltzer@z6consulting.com |
| Lidija Bikova | Zero/Six Consulting, LLC | 409-740-0090 | LBikova@z6consulting.com |
| Richard Parks | Coltzer Company, LLC | 470-314-2821 | rparks@z6consulting.com |
| Sam Caminade | Moody Church | 409-771-7785 | sam@moody.com |
| Bryan Hash | R.B. Hash Roofing | | rbh@rbhash.com |
| John Garza | R.B. Hash Roofing | | jgarza@rbhash.com |
| Justin Wenner | Betco Scaffolding | | justin.wenner@scaffold.com |
| Steve Grimes | Betco Scaffolding | | steve.grimes@scaffold.com |

The preceding represents Coltzer Company's understanding of the principal matters discussed and/or observed. Written comments with regard to the content of this report should be received by Coltzer Co. within three days from date of issue. After that date, these notes shall stand as a final accounting of the items discussed and/or observed.